BRUHAT BENGALURU MAHANAGARA PALIKE,
BYATARAYANAPURA DIVISION

Bruhat Bengaluru Mahanagara Palike

Name Of Work : Construction of drains and culverts in Thanisandra village and Saraipalya and surrounding areas in ward no. 06, New ward no. 07

MEASUREMENT SHEETS

"FIRST AND FINAL BILL"

1st and Final Bill

Name of Work: CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07.

Work Order No.: BBMP/EE/BTP/W.O/114/2022-23 DATED: 07-02-2023

Job code: 007-23-000005

Est. cost: 300.00 lakhs

Name Of contractor: Sri K Lakshmi Narayan Reddy

Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.								
	Pre Measurements recorded in Vide page no 1 to 5								
		CUM							
	Total present bill Quantity						2297.81		
	Schedule B Quantity						2619.30		
	Quantity to be Claimed in this Bill						2297.81	210.00	482540.84
2	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications.								
	Pre Measurements recorded in Vide page no 6 to 10								
		Cum							
	Total present bill Quantity						305.92		
	Schedule B Quantity						323.05		1933411.00
	Quantity to be Claimed in this Bill						305.92	6320.00	1933411.24
3	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately)								
	Pre Measurements recorded in Vide page no 11 to 18								
		Cum							
	Total present bill Quantity						614.25		
	Schedule B Quantity						702.63		4432600.00
	Quantity to be Claimed in this Bill						614.25	7200.00	4422612.60

SHRIYA CONSTRUCTION AND CONSULTANCY

4	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.			
	Pre Measurements recorded in Vide page no 19 to 26			
	MT			
	Total present bill Quantity	37.34		
	Schedule B Quantity	44.41		3898669.00
	Quantity to be Claimed in this Bill	37.34	104410.00	3898387.39
9	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth.			
	Pre Measurements recorded in Vide page no 27 to 29			
	Cum			
	Total present bill Quantity	1207.94		
	Schedule B Quantity	693.25		.00
	Quantity to be Claimed in this Bill Upto 125%	866.56	270.00	233971.88
	Quantity to be Claimed in this Bill Above 125%	341.38	300.27	102505.52
				102506.17
10	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density			
	Pre Measurements recorded in Vide page no 30 to 32			
	Cum			
	Total present bill Quantity	603.97		
	Schedule B Quantity	415.95		
	Quantity to be Claimed in this Bill Upto 125%	519.94	2730.00	1419429.38 1419436
	Quantity to be Claimed in this Bill Above 125%	84.03	2764.81	232331.89 232327
11	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machinery, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 (M 5.0) Using 40 mm nominal size graded crushed coarse aggregates			
	Pre Measurements recorded in Vide page no 33 to 35			
	Cum			
	Total present bill Quantity	603.97		
	Schedule B Quantity	415.95		
	Quantity to be Claimed in this Bill Upto 125%	519.94	5550.00	2885653.13 2885667
	Quantity to be Claimed in this Bill Above 125%	84.03	5611.61	471554.15 471548

DHRUVA CONSTRUCTION AND CONSULTANCY

13	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 8 km			
	Pre Measurements recorded in Vide page no 36			
	Cum			
	Total present bill Quantity	4487.36		
	Schedule B Quantity	4240.06		
	Quantity to be Claimed in this Bill Upto 125%	4487.36	105.00	471173.10
E1	Supplying UNPLASTICISED PVC pipes conforming to IS 16098:2013 with latest amendments ended with integral sockets with ISI mark and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading and unloading at both destinations and cuts of pipes wherever necessary including jointing of UPVC pipes (with cost of elastomeric sealing rings) and specials (excluding cost of specials) with jointing of approved type, with all labour, lead & lifts, including encasing the pipes alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (contractor will make his own arrangements for procuring water for testing) etc			
	Pre Measurements recorded in Vide page no 37 to 38			
	M			
	Total present bill Quantity	578.90		
	Schedule B Quantity	578.90		
	Quantity to be Claimed in this Bill	578.90	214.18	123988.57
E2	Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications (KPWD SR 2021-22, Volume-I, Item No.1.10, Page No.7)			
	Pre Measurements recorded in Vide page no 39 to 40			
	Cum			
	Total present bill Quantity	277.87		
	Schedule B Quantity	277.87		
	Quantity to be Claimed in this Bill	277.87	140.90	39151.21
		Total Amount		16716710.89

Contractor

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

Asst. Executive Engineer

Name of Work: CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07.

Detailed Measurements 10.08.2023

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick made of M25 with OPC cement @ 340kgs per Cum with 20 mm and Down size graded granite metal coarse agg @.70 mixed including providing and removing centering, shuttering, shuttering propping etc. for edges of slabs with TMT (Fe500) COM, labor, labor, all Lead and Lift, HOM, Curing, including Cost of reinf. Etc, Complete as directed by the Engineer In charge of Work								
	In Front of Druvdesh Honda Showroom RHS								
	CH:00.00 to 25.40 m	1	25.40	0.90		22.86			
	CH: 31.90 to 60.80 m	1	28.90	0.90		26.01			
	CH: 60.80 to 84.90 m	1	24.10	0.90		21.69			
	CH: 89.50 to 109.50 m	1	20.00	0.90		18.00			
	In Front of Druvdesh Honda ShowroomCross Road 1								
	CH: 00.00 to 30.00 m	1	30.00	0.90		27.00			
	CH: 30.00 to 48.70 m	1	18.70	0.90		16.83			
	In Front of Druvdesh Honda ShowroomCross Road 2								
	CH: 00.00 to 28.90 m	1	28.90	0.75		21.68			
	In Front of Druvdesh Honda ShowroomCross Road 3, LHS								
	CH: 00.00 to 3.30 m	1	3.30	0.75		2.48			
	CH: 6.40 to 36.40 m	1	30.00	0.75		22.50			
	CH: 36.40 to 65.40m	1	29.00	0.75		21.75			
	CH: 70.00 to 100.00 m	1	30.00	0.75		22.50			
	CH: 100.00 to 130.00 m	1	30.00	0.75		22.50			
	CH: 130.00 to 145.00 m	1	15.00	0.75		11.25			
	CH: 150.00 to 164.50 m	1	14.50	0.75		10.88			
	In Front of Druvdesh Honda ShowroomCross Road 3, RHS								
	CH: 4.10 to 34.10 m	1	30.00	0.90		27.00			
	CH: 34.10 to 47.60 m	1	13.50	0.90		12.15			
	Cross Road to 3rd Cross Road								
	CH: 00.00 to 30.00 m	1	30.00	0.90		27.00			
	CH: 30.00 to 45.00 m	1	15.00	0.90		13.50			
	Cross Road To VidyaSagar Road From End RHS								
	CH: 00.00 to 30.00 m	1	30.00	0.90		27.00			
	CH: 30.00 to 60.00 m	1	30.00	0.90		27.00			
	CH: 60.00 to 90.00 m	1	30.00	0.90		27.00			
	CH: 90.00 to 114.80 m	1	24.80	0.90		22.32			
	Cross Road To VidyaSagar Road From End LHS								
	CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
	CH: 30.00 to 60.00 m	1	30.00	0.75		22.50			

CUC-1

Executive Engineer, (BTP), BBMP.

SHRIVA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

10.8.2023

495-59

	CH: 60.00 to 64.40 m								
	Opp Masjid, From Masjid, LHS	1	4.40	0.75	3.30				
	CH: 00.00 to 30.00 m								
	CH: 30.00 to 60.00 m	1	30.00	0.75	22.50				
	CH: 60.00 to 90.00 m	1	30.00	0.75	22.50				
	CH: 90.00 to 120.00 m	1	30.00	0.75	22.50				
	CH: 120.00 to 150.00 m	1	30.00	0.75	22.50				
	CH: 150.00 to 152.30 m	1	30.00	0.75	22.50				
	St. Javeria Kids School Road	1	2.00	0.75	1.50				
	CH: 00.00 to 16.50 m								
	In front of Masjid	1	16.50	0.75	12.38				
	CH: 00.00 to 30.00 m								
	CH: 30.00 to 60.00 m	1	30.00	0.75	22.50				
	CH: 60.00 to 75.90 m	1	30.00	0.75	22.50				
	Deduct BS Slabs	1	15.90	0.75	11.93				
	CH: 4.1 to 22.00 m								
	CH: 26.1 to27.1m	-1	17.90	0.75	-13.43				
		-1	1.00	0.75	-0.75				
	Bachanna Krishnappa Layout, LHS								
	CH: 00.00 to 30.00 m	1	30.00	0.90	27.00				
	CH: 30.00to 36.10 m	1	6.10	0.90	5.49				
	CH: 36.10 to 63.00 m	1	26.90	0.90	24.21				
	CH: 63.00 to 93.00 m	1	30.00	0.90	27.00				
	CH: 93.00 to 95.30 m	1	2.30	0.90	2.07				
	Bachanna Krishnappa Layout RHS								
	CH: 00.00 to 30.00 m	1	30.00	0.75	22.50				
	CH: 30.00 to 60.00 m	1	30.00	0.75	22.50				
	AshwathNagara L Drain								
	CH: 00.00 to 20.00 m	1	20.00	0.75	15.00				
	AshwathNagara LHS								
	CH: 00.00 to 14.80 m	1	14.80	0.90	13.32				
	Awa Store Raod from End								
	CH: 00.00 to 30.00 m	1	30.00	0.75	22.50				
	CH: 30.00 to 60.00 m	1	30.00	0.75	22.50				
	CH: 60.00 to 90.00 m	1	30.00	0.75	22.50				
	Iqra Public School Road								
	CH: 00.00 to 30.00 m	1	30.00	0.90	27.00				
	CH: 30.00 to 60.00 m	1	30.00	0.90	27.00				
	CH: 60.00 to 90.00 m	1	30.00	0.90	27.00				
	CH: 90.00 to 114.90 m	1	24.90	0.90	22.41				
	CH: 118.60 to 148.60 m	1	30.00	0.90	27.00				
	CH: 148.60 to 175.40 m	1	26.80	0.90	24.12				
	Near Baloon Factory End Road								
	CH: 00.00 to 30.00 m	1	30.00	0.90	27.00				
	CH: 30.00 to 60.00 m	1	30.00	0.90	27.00				
	CH: 60.00 to 73.00 m	1	13.00	0.90	11.70				
	End Road Continuation to Baloon Factory Till Apartment Compound								
	CH: 00.00 to 27.30 m	1	27.30	0.75	20.48				

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

14.08.2023

Executive Engineer,
(BTP), BBMP.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

14.08.2023

639.77

SHRIYA CONSTRUCTION AND CONSULTANCY

Bagari Nivas #91 Road LHS								
CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
CH: 30.00 to 36.90 m	1	6.90	0.75		5.18			
Do- End Portion	1	4.90	0.75		3.68			
Bagari Nivas #91 Road RHS								
CH: 00.00 to 20.80 m	1	20.80	0.75		15.60			
2nd A Cross, Motanna Layout								
CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
CH: 30.00 to 36.80 m	1	6.80	0.75		5.10			
SaraiPalya Main Road RHS								
CH: 00.00 to 25.70 m	1	25.70	0.90		23.13			
CH: 31.10 to 56.20 m	1	25.00	0.90		22.50			
CH: 62.10 to86.60 m	1	24.50	0.90		22.05			
CH: 92.00 to 117.00 m	1	25.00	0.90		22.50			
CH: 122.30 to 147.90 m	1	25.60	0.90		23.04			
CH: 153.00 to 182.20 m	1	29.20	0.90		26.28			
SaraiPalya Main Road LHS								
CH: 00.00 to 25.30 m	1	25.30	0.90		22.77			
CH: 30.00 to 55.90 m	1	25.90	0.90		23.31			
CH: 59.90 to 77.90 m	1	18.00	0.90		16.20			
CH: 82.40 to 86.40 m	1	4.00	0.90		3.60			
#45/47 Manzil House Road								
CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
CH: 30.00 to 60.00 m	1	30.00	0.75		22.50			
CH: 60.00 to 63.00 m	1	3.00	0.75		2.25			
10th Cross Vinayaka Nagar								
CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
CH: 30.00 to 31.00 m	1	1.00	0.75		0.75			
tawakal Chicken Centre Road								
CH: 00.00 to 30.00 m	1	30.00	0.75		22.50			
CH: 30.00 to 60.00 m	1	30.00	0.75		22.50			
CH: 60.00 to 66.90 m	1	6.90	0.75		5.18			
				Total present bill Quantity	1536.21			
				Schedule B Quantity	1717.20			
				Quantity to be Claimed in this Bill	**1536.21**	**SQM**	**2150.00**	**3302851.50**

Executive Engineer, (BTP), BBMP.

Contractor

PMC

SHRIVA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

Asst. Executive Engineer

Name of Work: CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
6	Providing and Fixing pre cast covering Slab 230mm thick made out of CC 1:1.5:3 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge								
	Culverts								
	In Front of Druvdesh Honda Showroom RHS								
	CH: 25.40 to 31.90 m	1	6.50	1.20		7.80			
	CH: 60.80 to 66.80 m	1	6.00	1.20		7.20			
	CH: 84.90 to 89.50 m	1	4.60	1.20		5.52			
	CH: 109.50 to 113.50 m	1	4.00	1.20		4.80			
	In Front of Druvdesh Honda ShowroomCross Road 3								
	End	1	5.60	1.20		6.72			
	RHS	1	4.40	1.20		5.28			
	LHS, CH: 65.40 to 70.00 m	1	4.60	1.20		5.52			
	Ashwath Nagara	1	6.00	1.20		7.20			
	Awa Provision Road								
	CH: 25.40 to 30.70 m	1	5.30	1.20		6.36			
	At Entrance	1	5.40	1.20		6.48			
	SaraiPalya Main Road LHS End	1	4.90	1.20		5.88			
	SaraiPalya Main Road LHS								
	CH: 25.30 to 30.00 m	1	4.70	1.20		5.64			
	CH:55.90 to 59.90 m	1	4.00	1.20		4.80			
	CH: 77.90 to 82.40 m	1	4.50	1.20		5.40			
	Olampic New Gents Parlour Opp	1	7.60	1.50		11.40			
		1	5.20	1.2		6.24			
	RHS To Masjid Road	1	4.70	1.2		5.64			
	Total present bill Quantity					107.88			
	Schedule B Quantity					264.30			
	Quantity to be Claimed in this Bill					**107.88**	**SQM**	**5250.00**	**566370.00**

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer

Name of Work: CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07.

Detailed Measurements 18.08.2023

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
7	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as directed by the Engineer in Charge of the work								
	Kerb								
	Awa Store Road								
	CH: 00.00 to 30.00 m	1	30.00			30.00			
	CH: 30.00 to 60.00 m	1	30.00			30.00			
	CH: 60.00 to 89.00 m	1	29.00			29.00			
	St. Javeria School Road								
	CH: 00.00 to 16.50 m	1	16.50			16.50			
	#45/47 Manzil House Road								
	CH: 00.00 to 30.00 m	1	30.00			30.00			
	CH: 30.00 to 60.00 m	1	30.00			30.00			
	CH: 60.00 to 63.00 m	1	3.00			3.00			
	SaraiPalya Main Road LHS								
	CH: 00.00 to 25.30 m	1	25.30			25.30			
	CH: 30.00 to 55.90 m	1	25.90			25.90			
	CH: 59.90 to 77.90 m	1	18.00			18.00			
	CH: 82.40 to 86.40 m	1	4.00			4.00			
	2nd A Cross, Motanna Layout								
	CH: 00.00 to 30.00 m	1	30.00			30.00			
	CH: 30.00 to 36.80 m	1	6.80			6.80			
					Sum	278.50			
				In Nos		619.00			
				Total present bill Quantity		619.00			
				Schedule B Quantity		645.00			
				Quantity to be Claimed in this Bill		619.00	Nos	525.00	324975.00

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer

Name of Work: CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07.

Measurement Recorded On: Detailed Measurements 28.08.2023

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
8	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concretesurfaces.								
	Kerb								
	Awa Store Road								
	CH: 00.00 to 30.00 m								
	CH: 30.00 to 60.00 m	1	30.00		0.35	10.50			
	CH: 60.00 to 89.00 m	1	30.00		0.35	10.50			
	St. Javeria School Road	1	29.00		0.35	10.15			
	CH: 00.00 to 16.50 m								
	#45/47 Manzil House Road	1	16.50		0.35	5.78			
	CH: 00.00 to 30.00 m								
	CH: 30.00 to 60.00 m	1	30.00		0.35	10.50			
	CH: 60.00 to 63.00 m	1	30.00		0.35	10.50			
	SaraiPalya Main Road LHS	1	3.00		0.35	1.05			
	CH: 00.00 to 25.30 m								
	CH: 30.00 to 55.90 m	1	25.30		0.35	8.86			
	CH: 59.90 to 77.90 m	1	25.90		0.35	9.07			
	CH: 82.40 to 86.40 m	1	18.00		0.35	6.30			
	2nd A Cross, Motanna Layout	1	4.00		0.35	1.40			
	CH: 00.00 to 30.00 m								
	CH: 30.00 to 36.80 m	1	30.00		0.35	10.50			
		1	6.80		0.35	2.38			
	Total present bill Quantity					97.48			
	Schedule B Quantity					101.50			9358.80
	Quantity to be Claimed in this Bill					97.48	Sqm	96.00	9357.60

Contractor

PMC

28-08-2023

Assistant Engineer

Asst. Executive Engineer

me of Work: CONSTRUCTION OF DRAINS AND CULVERTS IN THANISANDRA VILLAGE AND SARAIPALYA AND SURROUNDING AREAS IN WARD NO. 06, NEW WARD NO. 07.

Detailed Measurements : 31.08.2023

asurement Recorded On:

em No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
12	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2.M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick poly thene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc , complete MORTH Specification No 1501 as per the directions of the Engineer-in-charge of the work.								
	In Front of Druvdesh Honda Showroom, Cross Road 1								
	CH: 00.00 to 30.00 m	1	30.00	(4.20 + 4.50) / 2	0.15	19.58			
	CH: 30.00 to 48.70 m	1	18.70	(4.50 + 5.50) / 2	0.15	14.03			
	In Front of Druvdesh Honda Showroom, Cross Road 2								
	CH: 00.00 to 30.00 m	1	30.00	(3.50 + 5.50) / 2	0.15	20.25			
	CH: 30.00 to 35.30 m	1	5.30	(5.50 + 4.50) / 2	0.15	3.98			
	In Front of Druvdesh Honda Showroom, Cross Road 3								
	CH: 00.00 to 30.00 m	1	30.00	(4.80 + 4.00) / 2	0.15	19.80			
	CH: 30.00 to 56.70 m	1	26.70	(4.00 + 4.30) / 2	0.15	16.62			
	Cross Road To, Cross Road 3 Dead End Road								
	CH: 00.00 to 30.00 m	1	30.00	(5.10 + 4.50) / 2	0.15	21.60			
	CH: 30.00 to 47.10 m	1	17.10	(4.50 + 4.50) / 2	0.15	11.54			
	RHS To Masjid Road								
	CH: 00.00 to 15.00 m	1	15.00	(6.00 + 5.70) / 2	0.15	13.16			
	CH: 15.00 to 31.10 m	1	16.10	(5.60 + 4.70) / 2	0.15	12.44			
	St. Javeria School Road								
	CH: 00.00 to 16.50 m	1	16.50	(3.40 + 4.30) / 2	0.15	9.53			
	Saraipalya Main Road, 1st c/s Road								
	CH: 00.00 to 23.00 m	1	23.00	(3.10 + 4.20) / 2	0.15	12.59			
	CH: 23.00 to 31.00 m	1	8.00	(4.20 + 3.90) / 2	0.15	4.86			
	Saraipalya Main Road, 2nd c/s Road								
	CH: 00.00 to 16.70 m	1	16.70	(3.80 + 2.70) / 2	0.15	8.14			
	Saraipalya Main Road, 3rd c/s Road								
	CH: 00.00 to 30.00 m	1	30.00	(3.30 + 2.30) / 2	0.15	12.60			

Executive Engineer, (BTP), BBMP.

SHRIYA CONSTRUCTION AND CONSULTANCY

CH: 30.00 to 36.70 m	1	6.70	2.36	+	2.40	0.15	2.36
				2			
Deduct Chambers	-6	0.60	0.30	+	0.30	0.15	-0.16
				2			
Next to Masjid Road							
CH: 00.00 to 24.40 m	1	24.40	3.50	+	3.60	0.15	12.90
				2			
In Front of Devi Temple Road							
CH: 00.00 to 23.00 m	1	23.00	2.90	+	3.80	0.15	11.56
				2			
Deduct Chambers	-5	0.60	0.60	+	0.60	0.15	-0.27
				2			
In Front of H No. 6/A, 59 Road							
CH: 00.00 to 23.00 m	1	23.00	2.90	+	3.80	0.15	11.56
				2			
Deduct Chambers	-6	0.60	0.30	+	0.30	0.15	-0.16
				2			
Bachanna Krishnappa Layout							
CH: 00.00 to 21.00 m	1	21.00	3.20	+	3.10	0.15	9.92
				2			
Ashwath Nagara							
CH: 00.00 to 30.00 m	1	30.00	5.20	+	5.80	0.15	24.75
				2			
CH: 30.00 to 60.00 m	1	30.00	5.80	+	5.40	0.15	25.20
				2			
CH: 60.00 to 90.00 m	1	30.00	5.40	+	5.30	0.15	24.08
				2			
CH: 90.00 to 120.00 m	1	30.00	5.30	+	4.80	0.15	22.73
				2			
CH: 120.00 to 150.00 m	1	30.00	4.80	+	5.80	0.15	23.85
				2			
CH: 150.00 to 161.40 m	1	11.40	5.80	+	6.00	0.15	10.09
				2			
Awa Store Road							
CH: 00.00 to 30.00 m	1	30.00	5.65	+	7.10	0.15	28.69
				2			
CH: 30.00 to 60.00 m	1	30.00	7.10	+	5.10	0.15	27.45
				2			
CH: 60.00 to 89.00 m	1	29.00	5.65	+	4.95	0.15	23.06
				2			
H No, 91 Motanna Layout							
CH: 00.00 to 30.00 m	1	30.00	4.20	+	4.30	0.15	19.13
				2			
CH: 30.00 to 36.40 m	1	6.40	4.30	+	4.25	0.15	4.10
				2			
Deduct Trees	-3	0.60	0.60	+	0.60	0.15	-0.16
				2			
End Road, Baloon Factory Road							
CH: 00.00 to 30.00 m	1	30.00	5.00	+	5.00	0.15	22.50
				2			
CH: 30.00 to 60.00 m	1	30.00	5.00	+	4.80	0.15	22.05
				2			
CH: 60.00 to 73.00 m	1	23.00	4.80	+	4.80	0.15	16.56
				2			
End Road, Baloon Factory Road Continuation till Apartment Compound							
CH: 00.00 to 27.30 m	1	27.30	4.80	+	4.80	0.15	19.66
				2			
Cross Road to End Road, Baloon Factory Road RHS							
CH: 00.00 to 21.10 m	1	21.10	3.80	+	4.50	0.15	13.13
				2			
Deduct Trees	-2	0.60	0.60	+	0.60	0.15	-0.11
				2			

Executive Engineer,
(BTP), BBMP.

SHRIYA CONSTRUCTION AND CONSULTANCY

31.08.2023

3rd A Cross Road Motanna Layout										
CH: 00.00 to 30.0 m	1	30.00	5.25	+	5.25	0.15	23.63			
				2						
CH: 30.00 to 36.5 m	1	6.50	5.25	+	5.20	0.15	5.09			
				2						
						Total present bill Quantity	603.97			
						Schedule B Quantity	415.95			3873553
						Quantity to be Claimed in this Bill Upto 125%	519.94	Cum	7450.00	3873534.375
						Quantity to be Claimed in this Bill Above 125%	84.03	Cum	7520.64	631973.7896
									Civil Works Amount	25425773.16
									18% GST	4576639.17
									Total	30002413.00

Executive Engineer, (BTP), BBMP.

Contractor

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

Asst. Executive Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-26